## YOUR BUSINESS NAME

# ESTIMATE

Address: _____

Phone: _____

Email: _____

License #: _____

Estimate #: _____

Date: _____

Valid until: _____

**PREPARED FOR**

**JOB ADDRESS**

### Job: 200-amp panel upgrade

| DESCRIPTION | QTY | UNIT | UNIT PRICE | AMOUNT |
|---|---|---|---|---|
| **Main panel, 200A 40-space**<br>Load center with main breaker | 1 | ea | $650.00 | $650.00 |
| **Meter base and service entrance**<br>New meter socket, SE cable and weatherhead | 1 | job | $780.00 | $780.00 |
| **Breakers**<br>Replace existing circuits on new panel | 24 | ea | $18.00 | $432.00 |
| **Grounding and bonding**<br>Ground rods, GEC and water-pipe bond to current code | 1 | job | $340.00 | $340.00 |
| **Labor**<br>Licensed electrician and helper | 12 | hr | $125.00 | $1,500.00 |
| **Permit and utility coordination**<br>Permit, inspection and disconnect/reconnect scheduling | 1 | job | $375.00 | $375.00 |

*Example prices are illustrative. Replace them with your own.*

| | |
|---|---|
| Subtotal | $4,077.00 |
| Sales tax | |
| **TOTAL** | |
| Deposit due on approval (25%) | $1,019.25 |

**TERMS**

- Power will be off during the changeover; the scheduled outage window is confirmed with the utility.
- Corrections to existing wiring found during the work are quoted separately before they are done.
- This estimate is valid for 30 days from the date above.
- Work not listed above is not included and will be quoted separately.

**Customer approval**

Signature: _____ Date: _____