YOUR BUSINESS NAME

ESTIMATE

Address: _____

Phone: _____

Email: _____

License #: _____

Estimate #: _____

Date: _____

Valid until: _____

PREPARED FOR

_____

_____

_____

JOB ADDRESS

_____

_____

_____

Job: Brick chimney repoint and paver patio

DESCRIPTION	QTY	UNIT	UNIT PRICE	AMOUNT
Repoint brick Grind joints and repoint with matched mortar	120	sq ft	$14.00	$1,680.00
Replace spalled brick Remove and replace, matched brick	30	ea	$22.00	$660.00
Paver patio Concrete pavers on compacted base, polymeric sand	300	sq ft	$18.00	$5,400.00
Excavation and base Excavate 7 in., 6 in. compacted base	300	sq ft	$4.50	$1,350.00
Edge restraint Installed along patio perimeter	70	lf	$5.00	$350.00

Example prices are illustrative. Replace them with your own.

Subtotal	$9,440.00
Sales tax	_____
TOTAL	_____
Deposit due on approval (33%)	$3,115.20

TERMS

- Mortar is matched as closely as practical; new mortar color changes as it cures.
- Masonry work requires temperatures above the mortar manufacturer's minimum.
- This estimate is valid for 30 days from the date above.
- Work not listed above is not included and will be quoted separately.

Customer approval

Signature: _____ Date: _____