YOUR BUSINESS NAME

ESTIMATE

Address: _____

Phone: _____

Email: _____

License #: _____

Estimate #: _____

Date: _____

Valid until: _____

PREPARED FOR

JOB ADDRESS

Job: Fiber cement siding replacement

DESCRIPTION	QTY	UNIT	UNIT PRICE	AMOUNT
Remove existing siding Tear-off and disposal	18	sq	$95.00	$1,710.00
House wrap Taped seams, flashed openings	18	sq	$40.00	$720.00
Fiber cement lap siding Pre-primed, installed per manufacturer	18	sq	$520.00	$9,360.00
Trim, corners and window casing Fiber cement trim boards	260	lf	$9.00	$2,340.00
Sheathing repair allowance Rotted sheathing replaced as found	4	sheet	$95.00	$380.00
Caulk and paint Two coats on siding and trim	18	sq	$175.00	$3,150.00

Example prices are illustrative. Replace them with your own.

Subtotal	$17,660.00
Sales tax	
TOTAL	
Deposit due on approval (33%)	$5,827.80

TERMS

- Installation follows the siding manufacturer's instructions to keep its warranty valid.
- Sheathing repairs are billed per sheet as found after tear-off.
- This estimate is valid for 30 days from the date above.
- Work not listed above is not included and will be quoted separately.

Customer approval

Signature: _____ Date: _____